

Capital Asset Advisory Committee Meeting Agenda

Date/Time: Thursday, July 15, 2021 8:00 a.m. – 10:00 a.m.

Location: Warren Tech South Campus, 13299 W Coal Mine Ave, Littleton, CO 80127

Capital Asset Advisory Committee Members:

Gordon Calahan, Megan Castle, Kathy Hodgson, George Latuda, Christina Mauro, Tom Murray, Daniel Oakley, Laura Perry, M. L. Richardson, Brittney Warga

Staff: Superintendent Dorland, Steve Bell, Nicole Stewart, Tammy Schiff, Bruce Huxley, Berry Jones,

Jason Hendricks, Heather Frizzell, Maureen Wolsborn, Tim Reed, Robin Acree

Guests: Heather Keaton, Principal WTOC, Eric Stroup, A/P WTOC, Sam Miller, Sr. PM

Agenda items:

- ☐ General
 - CIP Update
 - Discussion recent bid work
 - Work in Progress Report
 - Discussion
 - CIP Evaluation Project Status Report
- □ Communications
 - o General Update
- ☐ Planning/Property Management Update
 - o General Update
- □ Construction Management Update
 - o General Update
 - o Status Reports and Schedule Updates
 - H/G -Bond
 - 19M Programs
 - 20M Programs
 - 21M Programs
 - Forecast Remaining Funds Management
- **□** Tour of Warren Tech South
 - o Summary of Contingency and Remaining Program Funds

•	Unallocated Cumulative Program Contingency	\$	5,722,412
•	Forecast Remaining Contingency in Projects	(<u>\$</u>	39,212)
•	Sub Total	\$	5,683,200
•	Unallocated H/G Bond	\$	86,541,071
•	Forecast Remaining Contingency in H Projects	\$	2,284,280
•	Sub Total	\$	88,825,351
•	Total	\$	94,508,551
•	Compares to Previous Month of	\$	95,489,230


Other Committee Items

Proposed Schedule for 2021 – Thursday, August 19, 2021 Thursday, September 16, 2021 Thursday, October 21, 2021



2018 Capital Improvement Program

Program Dollar Value by Phase



Project Phase	Project Count	Dollar Value
0-Not Started	140	\$196,743,024
1-Design	9	\$50,934,733
2-Bid-Award	1	\$20,000,000
3-Construction	89	\$298,060,755
4-Close Out	45	\$86,087,361
5-Complete	47	\$90,978,431
6-On Hold	0	\$0
7-Contingency	3	\$86,541,071
Totals	334	\$829,345,376

Program Narrative

The 2018 Capital Improvement Program includes the 5B bond voted on and passed in November of 2018.

74% of defined bond projects have been initiated as of July 2021.

		at Report	Finisl	n Date	
Priority	Facility Name	Project ID	Project name	Target	Forecast
1	Foster ES	H15000A01	Foster ES Addition & General Upgrades	8/9/21	8/24/21
	Brady Exploration School	H51700U01	Brady Exploration School Efficiency & Future Ready	8/9/21	9/21/21
	Wayne Carle MS	·		8/2/21	8/30/21

Program Contingency (Unallocated)	Forecast Remaining Funds in Projects	Net Remaining Program Funds
\$86,541,071	\$2,284,280	\$88,825,351



2018 Capital Improvement Program - Project Detail

Plan Year: 2022	Work Prog	ress		Bu	Budget Summary		
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Arvada West HS Efficiency & Future Ready	Not Started	0%	\$1,038,715	\$1,038,715	\$0	\$0	
Bear Creek High HS Efficiency & Future Ready	Not Started	0%	\$1,138,341	\$1,138,341	\$0	\$0	
Bergen Valley ES Efficiency & Future Ready	Not Started	0%	\$277,506	\$277,506	\$0	\$0	
Blue Heron ES Efficiency & Future Ready	Not Started	0%	\$489,889	\$489,889	\$0	\$0	
Colorow ES Efficiency & Future Ready	Not Started	0%	\$1,876,115	\$1,876,115	\$0	\$0	
Creighton MS Efficiency & Future Ready	Not Started	0%	\$876,001	\$876,001	\$0	\$0	
Elk Creek ES Efficiency & Future Ready	Not Started	0%	\$590,686	\$590,686	\$0	\$0	
Emory ES Efficiency & Future Ready	Not Started	0%	\$2,261,031	\$2,261,031	\$0	\$0	
Fairmount Mechanical & LED Upgrades	Not Started	0%	\$1,277,409	\$1,277,409	\$0	\$0	
G DW Elevator Upgrades 2022	Not Started	0%	\$0	\$350,000	\$350,000	\$0	
G DW Flooring 2022-I 4-ES 2-MS	Not Started	0%	\$939,000	\$939,000	\$0	\$0	
G DW Flooring 2022-II 7-ES	Not Started	0%	\$840,000	\$840,000	\$0	\$0	
G DW LED Lighting 2022 8-ES 2-MS 2-HS 3-Other	Not Started	0%	\$2,144,166	\$2,144,166	\$0	\$0	
G DW Mechanical 2022 3-ES	Not Started	0%	\$4,597,740	\$4,597,740	\$0	\$0	
G DW Modular Bldg Removal 2022	Not Started	0%	\$0	\$350,000	\$350,000	\$0	
G DW Paving 2022 4-ES 1-MS	Not Started	0%	\$1,135,050	\$1,135,050	\$0	\$0	
G DW Playground 2022-I 4-ES	Not Started	0%	\$514,500	\$514,500	\$0	\$0	
G DW Playground 2022-II 2-ES	Not Started	0%	\$147,000	\$147,000	\$0	\$0	
G DW Roofing 2022 4-ES 1-MS	Not Started	0%	\$2,850,746	\$2,850,746	\$0	\$0	
G DW Security Glass 2022 8-ES 1-MS 1-HS 1-Other	Not Started	0%	\$88,000	\$88,000	\$0	\$0	
Golden HS Efficiency & Future Ready	Not Started	0%	\$535,812	\$535,812	\$0	\$0	
Green Mtn ES Efficiency & Future Ready	Not Started	0%	\$634,629	\$634,629	\$0	\$0	
Lakewood HS Efficiency & Future Ready	Not Started	0%	\$2,046,141	\$2,046,141	\$0	\$0	
Long View HS Efficiency & Future Ready	Not Started	0%	\$240,710	\$240,710	\$0	\$0	
Mandalay MS Efficiency & Future Ready	Not Started	0%	\$1,011,517	\$1,011,517	\$0	\$0	
Mitchell ES Efficiency & Future Ready	Not Started	0%	\$558,434	\$558,434	\$0	\$0	
Mortensen ES Efficiency & Future Ready	Not Started	0%	\$538,997	\$538,997	\$0	\$0	
North Arvada MS Efficiency & Future Ready	Not Started	0%	\$2,392,923	\$2,392,923	\$0	\$0	
Peck ES Efficiency & Future Ready	Not Started	0%	\$276,140	\$276,140	\$0	\$0	
Red Rocks ES Efficiency & Future Ready	Not Started	0%	\$1,260,562	\$1,260,562	\$0	\$0	
Secrest ES Efficiency & Future Ready	Not Started	0%	\$382,338	\$382,338	\$0	\$0	
Shaffer ES Efficiency & Future Ready	Not Started	0%	\$434,372	\$434,372	\$0	\$0	
Shelton ES Efficiency & Future Ready	Not Started	0%	\$1,309,323	\$1,309,323	\$0	\$0	
Slater ES Efficiency & Future Ready	Not Started	0%	\$1,262,059	\$1,262,059	\$0	\$0	
Stevens ES Efficiency & Future Ready	Not Started	0%	\$624,688	\$624,688	\$0	\$0	
Stony Creek ES Efficiency & Future Ready	Not Started	0%	\$736,204	\$736,204	\$0	\$0	
Swanson ES Playground Upgrades	Not Started	0%	\$175,000	\$175,000	\$0	\$0	
Thomson ES Efficiency & Future Ready	Not Started	0%	\$664,090	\$664,090	\$0	\$0	
Narder ES Efficiency & Future Ready	Not Started	0%	\$481,102	\$481,102	\$0	\$0	
Warren Tech North Efficiency & Future Ready	Not Started	0%	\$425,202	\$425,202	\$0	\$0	
West Jeff ES Efficiency & Future Ready	Not Started	0%	\$178,130	\$178,130	\$0	\$0	
Westgate ES Efficiency & Future Ready	Not Started	0%	\$1,094,042	\$1,094,042	\$0	\$0	
Wheat Ridge HS Efficiency & Future Ready	Not Started	0%	\$13,848,732	\$13,848,732	\$0	\$0	
Wilmore Davis ES Efficiency & Future Ready	Not Started	0%	\$1,100,225	\$1,100,225	\$0	\$0	
Mt Evans OELS Efficiency & Future Ready	Design	0%	\$3,210,190	\$3,210,190	\$0	\$0	
Windy Peak OELS Efficiency & Future Ready	Design	0%	\$3,340,982	\$3,340,982	\$0	\$0	



% 1% 13% 10% 6% 6% 6% 0% 0% 59% 2% 61% 23% 51%	Original \$0 \$10,136,692 \$7,720,755 \$0 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353 \$1,470,000	\$640,682 \$10,136,692 \$7,720,755 \$250,000 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500 \$640,682	\$640,682 \$0 \$0 \$250,000 \$0 \$0 \$0 \$0 \$15,750 \$715,625 (\$40,625)	### ##################################	Notes PI FFE FFE
13% 10% 0% 6% 6% 8% 0% 0% 0% 59% 2% 0% 53% 61% 23% 51%	\$10,136,692 \$7,720,755 \$0 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$10,136,692 \$7,720,755 \$250,000 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$250,000 \$0 \$0 \$0 \$0 \$0 \$515,750 \$715,625 (\$40,625)	\$363,100 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	FFE
10% 0% 6% 6% 8% 0% 0% 59% 2% 0% 53% 61% 23%	\$7,720,755 \$0 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$7,720,755 \$250,000 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$250,000 \$0 \$0 \$0 \$0 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	
0% 6% 6% 8% 6% 0% 0% 59% 2% 61% 53% 61% 53%	\$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$250,000 \$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$250,000 \$0 \$0 \$0 \$0 \$50 \$715,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	
6% 6% 8% 6% 0% 0% 59% 2% 0% 53% 61% 23%	\$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$9,700,287 \$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$0 \$0 \$0 \$0 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0 \$0 \$0 \$0	
6% 8% 6% 0% 0% 59% 2% 0% 53% 61% 23%	\$7,625,513 \$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$7,625,513 \$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$0 \$0 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0 \$0	
8% 6% 0% 0% 59% 2% 0% 53% 61% 23%	\$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$50 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0	
8% 6% 0% 0% 59% 2% 0% 53% 61% 23%	\$8,033,020 \$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$8,033,020 \$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$50 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0 \$0	
6% 0% 0% 59% 2% 0% 53% 61% 23%	\$20,000,000 \$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$20,000,000 \$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$0 \$515,750 \$715,625 (\$40,625)	\$0 \$0 \$0	
0% 0% 0% 59% 2% 0% 53% 61% 23% 51%	\$378,000 \$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$893,750 \$940,625 \$459,375 \$1,589,108 \$737,500	\$515,750 \$715,625 (\$40,625) \$0	\$0 \$0	
0% 0% 59% 2% 0% 53% 61% 23% 51%	\$225,000 \$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$940,625 \$459,375 \$1,589,108 \$737,500	\$715,625 (\$40,625) \$0	\$0	
0% 59% 2% 0% 53% 61% 23% 51%	\$500,000 \$1,589,108 \$94,500 \$0 \$2,721,353	\$459,375 \$1,589,108 \$737,500	(\$40,625) \$0	-	
59% 2% 0% 53% 61% 23% 51%	\$1,589,108 \$94,500 \$0 \$2,721,353	\$1,589,108 \$737,500	\$0		
2% 0% 53% 61% 23% 51%	\$94,500 \$0 \$2,721,353	\$737,500	-	\$21,542	
0% 53% 61% 23% 51%	\$0 \$2,721,353		\$643,000	\$0	FFE
53% 61% 23% 51%	\$2,721,353		\$640,682	\$0	PI
61% 23% 51%		\$2,721,353	\$040,082	\$0	
23% 51%		\$1.396.250	(\$73,750)	\$0	
51%	\$870,082	\$6,262,085	\$5,392,003	\$0	SC
_	\$3,162,502	\$3,162,502	\$5,392,003	\$0	30
57%	\$847,878	\$620,235	(\$227,643)	\$9,321	
44%	\$966,488	\$966.488	\$0	\$65,945	
0%	\$42,840	\$548.918	\$506,078	\$00,940	FFE
	\$745,596	,	\$180,414		FFE
42%		\$926,010	*,	\$15,009	
2%	\$105,000	\$342,668	\$237,668	\$0	
28%	\$3,000,921	\$3,000,921	\$0	\$89,699	
73%	\$297,500	\$297,500	\$0	\$0	
61%	\$1,059,436	\$1,059,436	\$0	\$12,966	
0%	\$110,250	\$419,712	\$309,462	\$0	
0%	\$498,750	\$329,808	(\$168,942)	\$0	
24%	\$2,887,500	\$11,613,955	\$8,726,455	\$0	SC
75%	\$1,306,266	\$1,358,948	\$52,682	\$308,001	
23%	\$1,835,700	\$1,861,361	\$25,661	\$0	
43%	\$2,924,250	\$4,261,578	\$1,337,328	\$81,480	SC
30%	\$682,500	\$682,500	\$0	\$0	
46%	\$692,475	\$2,011,919	\$1,319,444	\$0	MC,SC
58%	\$1,887,929	\$1,831,266	(\$56,663)	\$0	
63%	\$96,000	\$96,000	\$0	\$0	
97%	\$263,486	\$258,536	(\$4,949)	\$0	
61%	\$38,663	\$135,741	\$97,077	\$0	
100%	\$38,003	\$311,054	\$311,054	\$0	
00/	¢ 0	\$160 7E0	¢160 750	\$0	
000%					
_					
0%			-		
0% 52%				-	
0% 52% 0%					
0% 52% 0% 79%					
0% 52% 0% 79% 0%	\$2,443,566				
	0% 60% 0% 52% 0% 79%	0% \$0 60% \$1,143,045 0% \$1,47,000 52% \$4,144,305 0% \$341,250 79% \$632,859 0% \$441,000 43% \$2,443,566	0% \$0 \$168,750 60% \$1,143,045 \$1,172,277 0% \$147,000 \$267,668 52% \$4,144,305 \$3,981,025 0% \$341,250 \$432,933 79% \$632,859 \$654,119 0% \$441,000 \$192,668 43% \$2,443,566 \$2,311,298	0% \$0 \$168,750 \$168,750 60% \$1,143,045 \$1,172,277 \$29,232 0% \$147,000 \$267,668 \$120,668 52% \$4,144,305 \$3,981,025 (\$163,280) 0% \$341,250 \$432,933 \$91,683 79% \$632,859 \$654,119 \$21,260 0% \$441,000 \$192,668 (\$248,332) 43% \$2,443,566 \$2,311,298 (\$132,268)	0% \$0 \$168,750 \$168,750 \$0 60% \$1,143,045 \$1,172,277 \$29,232 \$97,555 0% \$147,000 \$267,668 \$120,668 \$0 52% \$4,144,305 \$3,981,025 (\$163,280) \$39,714 0% \$341,250 \$432,933 \$91,683 \$0 79% \$632,859 \$654,119 \$21,260 \$7,742 0% \$441,000 \$192,668 (\$248,332) \$0



Plan Year: 2021	Work Prog	ress	Budget Summary				
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Manning School FF&E	Construction	0%	\$21,105	\$432,812	\$411,708	\$0	
Maple Grove ES Efficiency & Future Ready	Construction	58%	\$807,121	\$791,600	(\$15,521)	\$24,470	
Maple Grove ES FF&E	Construction	3%	\$194,250	\$342,668	\$148,418	\$0	
Marshdale ES Replace School	Construction	8%	\$20,000,000	\$17,949,995	(\$2,050,005)	\$0	
Miller Special School Efficiency & Future Ready	Construction	56%	\$1,616,366	\$1,708,720	\$92,354	\$4,947	
Parmalee ES FF&E	Construction	1%	\$168,000	\$207,981	\$39,981	\$0	
Patterson Cottages Efficiency & Future Ready	Construction	62%	\$526,229	\$604,051	\$77,822	\$32,212	
Patterson International Efficiency & Future Ready	Construction	63%	\$360,591	\$276,978	(\$83,613)	\$28,458	
Pomona HS FF&E	Construction	2%	\$1,050,000	\$622,500	(\$427,500)	\$0	
Powderhorn ES Addition & General Upgrades	Construction	9%	\$5,876,860	\$5,876,860	\$0	\$15,600	
Ryan ES Efficiency & Future Ready	Construction	67%	\$1,213,833	\$1,213,833	\$0	\$0	
Ryan ES FF&E	Construction	1%	\$362,250	\$524,279	\$162,029	\$0	
Sheridan Green ES Efficiency & Future Ready	Construction	56%	\$851,758	\$1,248,796	\$397,038	\$0	
Sheridan Green ES FF&E	Construction	92%	\$473,550	\$164,183	(\$309,367)	\$0	
Stott ES Efficiency & Future Ready	Construction	47%	\$826,580	\$887,045	\$60,465	\$87,872	
Vanderhoof ES Efficiency & Future Ready	Construction	57%	\$1,707,668	\$2,149,449	\$441,782	\$62,944	
Wayne Carle MS FF&E	Construction	0%	\$182,000	\$175,000	(\$7,000)	\$0	
Westridge ES Efficiency & Future Ready	Construction	30%	\$418,174	\$459,777	\$41,603	\$0	
Allendale ES Efficiency & Future Ready	Close Out	100%	\$752,628	\$60,252	(\$692,376)	\$0	
Allendale ES FF&E	Close Out	100%	\$365,872	\$71,409	(\$294,464)	\$0	
Jefferson Academy Charter Debt Repayment	Close Out	0%	\$0	\$1,281,894	\$1,281,894	\$0	PI
Slater ES Asbestos Abatement	Close Out	100%	\$0	\$0	\$0	\$6,084	

Plan Year: 2020	Work Prog	ress		Bu	dget Summary	,	
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Bell MS Addition & General Upgrades	Construction	91%	\$6,877,348	\$6,844,705	(\$32,643)	\$32,643	
Brady Exploration School Efficiency & Future Ready	Construction	46%	\$1,752,517	\$1,859,731	\$107,214	\$0	
CTE South New Bldg	Construction	91%	\$10,000,000	\$10,071,100	\$71,100	\$0	
Charter Compass Montessori Wheat Ridge General Upgrade	Construction	90%	\$3,090,152	\$2,651,099	(\$439,053)	\$0	CC,PI
Charter Excel Academy Charter School General Upgrades	Construction	95%	\$3,090,152	\$3,831,104	\$740,952	\$0	PI
Charter Montessori Peaks Academy General Upgrades	Construction	79%	\$3,090,152	\$3,832,043	\$741,891	\$0	PI
Charter Rocky Mountain Deaf School General Upgrades	Construction	77%	\$3,090,152	\$3,828,328	\$738,176	\$0	PI
Conifer HS Addition & General Upgrades	Construction	98%	\$7,550,789	\$10,565,641	\$3,014,852	\$0	MC,UC,OB
Conifer HS FF&E	Construction	89%	\$892,500	\$965,625	\$73,125	\$0	
Dunstan MS Technology Upgrades	Construction	100%	\$18,000	\$18,000	\$0	\$0	
Foster ES Addition & General Upgrades	Construction	60%	\$5,364,815	\$5,364,815	\$0	\$164,078	
Fremont ES FF&E	Construction	100%	\$157,500	\$334,083	\$176,583	\$0	
Green Mountain HS FF&E	Construction	86%	\$1,417,500	\$1,212,500	(\$205,000)	\$0	
H DW HVAC 2020 2-ES 1-Other	Construction	99%	\$1,926,540	\$2,093,732	\$167,192	\$35,165	
H DW Network Upgrades 75-ES 13-MS 12-HS 18-Other	Construction	65%	\$7,000,000	\$7,000,000	\$0	\$0	
Jefferson HS Addition & General Upgrades	Construction	83%	\$12,225,139	\$12,225,139	\$0	\$272,614	
Kendrick Lakes ES FF&E	Construction	100%	\$658,840	\$615,100	(\$43,740)	\$0	
Lumberg ES Addition & General Upgrades	Construction	71%	\$7,397,620	\$7,758,316	\$360,696	\$177,852	
Manning School Addition & General Upgrades	Construction	76%	\$6,403,971	\$6,403,971	\$0	\$64,812	
Parmalee ES Addition & General Upgrades	Construction	71%	\$3,571,423	\$4,127,817	\$556,394	\$19,173	SC
Pomona HS Addition & General Upgrades	Construction	32%	\$9,368,604	\$9,368,604	\$0	\$0	
Wayne Carle MS Addition & General Upgrades	Construction	85%	\$5,201,180	\$4,850,545	(\$350,635)	\$0	
Arvada HS FF&E	Close Out	100%	\$1,417,500	\$1,064,135	(\$353,365)	\$0	
Arvada K-8 Efficiency & Future Ready	Close Out	100%	\$2,094,864	\$1,957,848	(\$137,015)	\$245,688	
Belmar ES Efficiency & Future + Paving	Close Out	100%	\$690,210	\$848,999	\$158,790	\$85,281	
Belmar School of Integ. Arts FF&E	Close Out	100%	\$78,750	\$382,202	\$303,452	\$0	
Charter Lincoln Academy Charter School General Upgrades	Close Out	99%	\$3,090,152	\$3,827,478	\$737,326	\$0	PI
Columbine Hills ES Efficiency & Future Ready	Close Out	100%	\$820,608	\$1,030,910	\$210,302	\$18,306	
Coronado ES Efficiency & Future Ready	Close Out	100%	\$2,377,700	\$2,211,237	(\$166,463)	\$11,023	



Plan Year: 2020	Work Prog	ress		Budget Summary			
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Dutch Creek ES Efficiency & Future Ready	Close Out	100%	\$1,101,361	\$1,238,749	\$137,388	\$38,240	
Eiber ES Efficiency & Future Ready	Close Out	98%	\$1,016,502	\$1,376,737	\$360,236	\$175,482	
Foothills ES Efficiency & Future Ready	Close Out	100%	\$883,658	\$1,130,792	\$247,134	\$51,404	
Fremont ES Efficiency & Future Ready	Close Out	100%	\$1,038,912	\$1,087,700	\$48,788	\$102,186	
Green Gables ES FF&E	Close Out	100%	\$399,000	\$99,268	(\$299,732)	\$0	
H 581 Conference Place Reopen Phase 2	Close Out	100%	\$0	\$506,698	\$506,698	\$0	UC,EC,SC
H DW Field Improvements 9-HS	Close Out	100%	\$8,400,000	\$19,098,896	\$10,698,896	\$172,216	SC
H DW Fire Sprinklers Replacement 3-ES 1-MS 1-Other	Close Out	100%	\$139,253	\$128,389	(\$10,863)	\$0	
H DW Flooring 2020-I 2-ES 2-Other	Close Out	100%	\$600,430	\$642,980	\$42,550	\$47,252	
H DW IT Cameras 2020 24-ES 7-MS 9-HS 16-Other	Close Out	100%	\$878,600	\$862,398	(\$16,202)	\$0	
H DW LED Lighting - Interior 17-ES 1-Other	Close Out	100%	\$2,781,920	\$3,209,180	\$427,259	\$31,522	
H DW Modular Bldg Removal 2020 3-ES	Close Out	100%	\$0	\$445,637	\$445,637	\$0	
H DW Paving 2020-I 2-ES 1-MS	Close Out	100%	\$225,750	\$311,775	\$86,025	\$0	
H DW Paving 2020-II 3-ES 1-Other	Close Out	100%	\$509,250	\$532,621	\$23,371	\$0	
H DW Playgrounds 2020 8-ES 2-Other	Close Out	100%	\$1,051,742	\$1,372,625	\$320,883	\$0	
H DW Roofing 2020-I 3-ES 1-Other	Close Out	100%	\$2,182,195	\$2,390,300	\$208,105	\$0	
H DW Roofing 2020-II 4-ES 1-MS 1-HS	Close Out	100%	\$1,398,952	\$1,032,486	(\$366,466)	\$0	
H DW Security Glass 2020-I 11-ES 1-Other	Close Out	100%	\$88,000	\$52,125	(\$35,875)	\$7,829	
Hutchinson ES FF&E	Close Out	100%	\$288,750	\$93,708	(\$195,042)	\$0	
Lukas ES FF&E	Close Out	100%	\$151,450	\$86,577	(\$64,873)	\$0	
Ralston ES Efficiency & Future Ready	Close Out	100%	\$827,236	\$921,507	\$94,271	\$102,488	
Stober ES Efficiency & Future Ready	Close Out	100%	\$3,492,085	\$3,429,697	(\$62,388)	\$142,252	
Vivian ES Efficiency & Future Ready	Close Out	100%	\$1,506,673	\$1,755,691	\$249,018	\$116,661	
Welchester ES Efficiency & Future Ready	Close Out	100%	\$1,407,615	\$1,777,856	\$370,241	\$60,037	
Welchester ES FF&E	Close Out	100%	\$288,750	\$80,358	(\$208,392)	\$0	
West Jefferson MS Efficiency & Future Ready	Close Out	100%	\$1,809,680	\$1,693,835	(\$115,845)	\$0	
Westridge ES HVAC	Close Out	100%	\$780,720	\$1,536,383	\$755,663	\$0	OB,EC,SC
Wilmot ES FF&E	Close Out	100%	\$304,500	\$347,176	\$42,676	\$0	
Witt ES FF&E	Close Out	100%	\$220,350	\$129,991	(\$90,359)	\$0	
Adams ES Efficiency & Future Ready	Complete	100%	\$1,053,714	\$991,491	(\$62,223)	\$0	
Charter New America School New Building (formerly General	Complete	100%	\$3,090,152	\$3,146,962	\$56,810	\$0	PI
Coronado ES FF&E	Complete	100%	\$525,000	\$192,990	(\$332,010)	\$0	
Dutch Creek ES FF&E	Complete	100%	\$472,500	\$146,847	(\$325,653)	\$0	
Eiber ES FF&E	Complete	100%	\$598,500	\$248,332	(\$350,168)	\$0	
Foothills ES FF&E	Complete	100%	\$378,000	\$137,254	(\$240,746)	\$0	
Green Gables ES Efficiency & Future Ready	Complete	100%	\$1,477,970	\$1,471,253	(\$6,717)	\$71,513	
H DW Elevator Upgrades 3-ES 4-MS 3-HS 1-Other	Complete	100%	\$58,568	\$370,908	\$312,340	\$0	
H DW Flooring 2020-II 4-ES	Complete	100%	\$411,604	\$395,793	(\$15,811)	\$58,547	
Hackberry Hill ES Efficiency & Future Ready	Complete	100%	\$708,508	\$551,787	(\$156,721)	\$0	
Hutchinson ES Efficiency & Future Ready	Complete	100%	\$1,954,477	\$1,770,012	(\$184,466)	\$89,801	
Ken Caryl MS FACS CR + Bldg Signage	Complete	100%	\$343,200	\$374,447	\$31,247	\$22,608	
Lukas ES Efficiency & Future Ready	Complete	100%	\$1,106,650	\$1,147,495	\$40,845	\$0	
Semper ES Efficiency & Future Ready	Complete	100%	\$1,540,562	\$1,582,813	\$42,251	\$0	
Stober ES FF&E	Complete	100%	\$78,750	\$190,522	\$111,772	\$0	
Three Creeks K-8 FF&E	Complete	100%	\$0	\$194,960	\$194,960	\$0	
Trailblazer Stadium Efficiency & Future Ready	Complete	100%	\$4,415,250	\$4,275,888	(\$139,362)	\$0	



Plan Year: 2020	Work Prog	ress		Bu	ıdget Summar	у	
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Witt ES Efficiency & Future Ready	Complete	100%	\$1,737,130	\$2,006,960	\$269,830	\$103,815	

Plan Year: 2019	Work Prog	ress		Budget Summary				
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes	
H North Area Transportation-Joyce Renovation	Design	97%	\$349,400	\$554,193	\$204,793	\$0		
Alameda HS Addition & General Upgrades	Construction	57%	\$19,055,745	\$30,250,147	\$11,194,402	\$0	UC,SC	
Charter Addenbrooke Classical Academy General Upgrades	Construction	93%	\$3,090,152	\$3,828,963	\$738,811	\$0	PI	
Charter Collegiate Academy of Colorado General Upgrades	Construction	85%	\$3,090,152	\$3,831,451	\$741,299	\$0	PI	
Charter Mountain Phoenix Community School General Upgra	Construction	55%	\$3,090,152	\$3,826,667	\$736,515	\$0	PI	
Columbine HS Addition & General Upgrades	Construction	91%	\$11,482,013	\$18,144,235	\$6,662,222	\$296,065	UC,SC,OB	
Green Mountain HS Addition & General Upgrades	Construction	100%	\$11,105,728	\$12,160,765	\$1,055,037	\$70,021	MC,UC,SC	
H DW FF&E Allocation	Construction	72%	\$0	\$55,446	\$55,446	\$0	-,,	
Kendrick Lakes ES Replace School	Construction	98%	\$22,743,115	\$20,368,886	(\$2,374,229)	\$181,141	MC	
West Jefferson MS FF&E	Construction	96%	\$395,000	\$395,225	\$225	\$0		
Adams ES FF&E	Close Out	100%	\$324,450	\$155,779	(\$168,671)	\$0		
Alameda Int'l Jr-Sr Asbestos Abatement	Close Out	100%	\$0	\$0	\$0	\$584,357		
Arvada HS Addition & General Upgrades	Close Out	100%	\$12,018,096	\$15,241,187	\$3,223,091	\$222,010	UC,OB,EC	
Pomona HS FF&E	Close Out	100%	\$0	\$90,910	\$90,910	\$0	00,02,20	
Wilmot ES Addition & General Upgrades	Close Out	100%	\$3,212,843	\$8,175,040	\$4,962,197	\$95,628	MC,UC,OB	
Arvada K8 FF&E	Complete	100%	\$0	\$709,697	\$709,697	\$0	19M	
Charter-Compass Montessori Golden Debt Repayment	Complete	100%	\$3,090,152	\$4,246,502	\$1,156,350	\$0	CC	
Charter-Jefferson Acad. Secondary Addition	Complete	100%	\$6,180,304	\$6,213,940	\$33,636	\$0	CC,PI	
Charter-Rocky Mtn Acad. Evergreen Debt Repayment	Complete	100%	\$3,090,152	\$3,101,864	\$11,712	\$0	PI	
Charter-Two Roads Arvada Debt Repayment	Complete	100%	\$3,090,152	\$3,104,376	\$14,224	\$0	PI	
Charter-Woodrow Wilson Academy Debt Repayment	Complete	100%	\$3,090,152	\$3,104,376	\$11,616	\$0	PI	
Creighton MS FF&E	Complete	100%	\$0,090,132	\$162,251	\$162,251	\$0	- ''	
Evergreen HS Storm Drain Repair	Complete	100%	\$0	\$389,281	\$389,281	\$0		
Everitt MS Library Renovation	Complete	100%	\$545,789	\$545,789	\$309,281	\$0		
H DW Building Lighting	-	100%	\$299,775	\$946,487	\$646,712	\$0	19M	
1-MS	Complete	100%	φ299,775	φ940,46 <i>1</i>	Φ040,712	Φ0	19101	
H DW Curtain Riggings 8-HS	Complete	100%	\$0	\$173,922	\$173,922	\$0		
H DW Field Improvements 1-MS 7-HS	Complete	100%	\$12,157,500	\$20,327,403	\$8,169,903	\$0	SC,19M	
H DW Fire Alarms 1-ES 1-MS 1-HS 1-Other	Complete	100%	\$64,877	\$177,130	\$112,254	\$0		
H DW Flooring 12-ES 4-Other	Complete	100%	\$886,851	\$1,563,346	\$676,495	\$321,861	19M	
H DW Gym Divider Curtains 6-MS 1-Other	Complete	100%	\$0	\$336,487	\$336,487	\$0		
H DW HVAC 2-MS	Complete	100%	\$185,913	\$1,500,354	\$1,314,441	\$0	19M	
H DW IT Cameras 51-ES 1-HS 2-Other	Complete	100%	\$774,304	\$665,351	(\$108,953)	\$0		
H DW Irrigation 2-ES 1-MS 2-HS	Complete	100%	\$0	\$513,353	\$513,353	\$0	19M	
H DW Modular Bldg Removal 8-ES 1-MS 2-Other	Complete	100%	\$0	\$408,390	\$408,390	\$0		
H DW Paving 6-ES 1-MS 2-Other	Complete	100%	\$799,050	\$1,645,759	\$846,709	\$0	19M	
H DW Playgrounds 4-ES 4-Other	Complete	100%	\$873,810	\$1,566,807	\$692,997	\$0	19M	
H DW Roofing 3-ES 1-HS	Complete	100%	\$2,504,598	\$4,139,927	\$1,635,329	\$0	SC	
H DW Security Glass 9-ES	Complete	100%	\$67,997	\$43,303	(\$24,694)	\$6,504		
H DW Site Lighting 4-ES 2-Other	Complete	100%	\$130,000	\$807,114	\$677,114	\$0	19M	
H North Area Transportation-Joyce Site Acquisition	Complete	100%	\$7,000,600	\$7,000,600	\$0	\$0		
Ken Caryl MS FF&E	Complete	100%	\$0	\$188,133	\$188,133	\$0		



Plan Year: 2019	Work Prog	ress	Budget Summary				
Project Description	Phase	%	Original	Current	Variance	Haz-Mat	Notes
Ralston Valley HS Roofing	Complete	100%	\$0	\$1,670,244	\$1,670,244	\$0	19M
Summit Ridge MS FF&E	Complete	100%	\$0	\$192,838	\$192,838	\$0	
Three Creeks K-8 Addition & General Upgrades	Complete	100%	\$4,931,850	\$5,664,653	\$732,803	\$0	MC,OB



Report Reference

Work Progress Columns:

Phase The current phase of the project life cycle as most recently reported by the project

manager

% An estimate of payable work progress calculated from the latest status and

forecast in the project management system

Budget Summary Columns:

Original The original estimated budget for the project scope

Current The latest revised budget including all approved changes Variance The difference between the Original and Current budget

Haz-Mat Additional budget approved for hazardous materials mitigation

Notes Abbreviated variance descriptions for projects with significant budget Variance

(see translation table below)

Variance Notes

Note	Description
MC	Market Conditions
UC	Unforeseen Conditions
SC	Scope Change
19M	19M Program Scope - Initial project budget did not cover hazardous materials. If hazardous materials were identified it was paid out of program contingency.
PI	Premium and Interest Earned by Charter
ОВ	Occupied Building
EC	Existing Conditions
CC	Budget Shared Between Charter Campuses
FFE	Additional Fixtures, Furnishings and Equipment (FF&E) scope identified through a full assessment by the FF&E team. This team was not in place until after the initial bond program development.



Multi-Site Project (DW) Facility Listings

Plan Year: 2022			
Project Description	Project Facilities		
G DW Elevator Upgrades 2022			
G DW Flooring 2022-I 4-ES 2-MS	Governor's Ranch ES, Mount Carbon ES, Peiffer ES, Rooney Ranch ES, Deer Creek MS, Falcon Bluffs MS		
G DW Flooring 2022-II 7-ES	Glennon Heights ES, Little ES, Parr ES, Pennington ES, South Lakewood ES, Swanson ES, Van Arsdale ES		
G DW LED Lighting 2022 8-ES 2-MS 2-HS 3-Other	Bradford K-8 South, Bradford K-8 North, Lawrence ES, Leawood ES, Meiklejohn ES, Normandy ES, Rooney Ranch ES, Ute Meadows ES, Weber ES, West Woods ES, Brady Exploration School, Creighton MS, Moore MS, Chatfield HS, Dakota Ridge HS		
G DW Mechanical 2022 3-ES	Campbell ES, Little ES, Van Arsdale ES		
G DW Modular Bldg Removal 2022			
G DW Paving 2022 4-ES 1-MS	Campbell ES, Little ES, Peiffer ES, South Lakewood ES, Falcon Bluffs MS		
G DW Playground 2022-I 4-ES	Glennon Heights ES, Governor's Ranch ES, Mount Carbon ES, Peiffer ES		
G DW Playground 2022-II 2-ES	Campbell ES, Fairmount ES		
G DW Roofing 2022 4-ES 1-MS	Campbell ES, Fairmount ES, Pennington ES, South Lakewood ES, Summit Ridge MS		
G DW Security Glass 2022 8-ES 1-MS 1-HS 1-Other	Bear Creek K-8, Campbell ES, Fairmount ES, Glennon Heights ES, Little ES, Parr ES, Pennington ES, South Lakewood ES, Swanson ES, Summit Ridge MS, Arvada West HS		

Plan Year: 2021			
Project Description	Project Facilities		
G DW Modular Bldg Removal 2021 5-ES	Kendallvue ES, Kullerstrand ES, Lawrence ES, Slater ES, Vivian ES		
G DW Field Improvements 2021 1-ES 4-HS	Lumberg ES, D'Evelyn Jr-Sr HS, Alameda Int'l Jr-Sr HS, Jefferson Jr-Sr HS, Wheat Ridge HS		
G DW Flooring 2021 6-ES	Emory ES, Peck ES, Red Rocks ES, Shaffer ES, Thomson ES, Westgate ES		
G DW LED Lighting 2021 11-ES	Edgewater ES, Elk Creek ES, Emory ES, Kyffin ES, Red Rocks ES, Shaffer ES, Stony Creek ES, Thomson ES, Warder ES, West Jefferson ES, Wheat Ridge 5-8		
G DW Mechanical 2021 5-ES	Edgewater ES, Elk Creek ES, Peck ES, Secrest ES, Thomson ES		
G DW Paving 2021 2-ES 1-MS	Red Rocks ES, West Jefferson ES, Ken Caryl MS		
G DW Playgrounds 2021 9-ES	Elk Creek ES, Kyffin ES, Normandy ES, Peck ES, Red Rocks ES, Secrest ES, Shaffer ES, Thomson ES, Warder ES		
G DW Roofing 2021 5-ES	Emory ES, Fitzmorris ES, Lawrence ES, Westgate ES, Wheat Ridge 5-8		
G DW Security Glass 2021 6-ES 5-MS 1-HS	Dutch Creek ES, Leawood ES, Meiklejohn ES, Red Rocks ES, Rose Stein International ES, Weber ES, Ken Caryl MS, Creighton MS, Drake MS, Mandalay MS, Moore MS, Conifer HS		
H DW Elevator Upgrades 2021 1-MS 1-Other	Warren Tech North, Carmody MS		

Plan Year: 2020	
Project Description	Project Facilities
H DW HVAC 2020 2-ES 1-Other	Patterson International School, Stott ES, Ryan ES



Plan Year: 2020	
Project Description	Project Facilities
H DW Network Upgrades 75-ES 13-MS 12-HS 18-Other	Allendale ES, Adams ES, Arvada K-8, Bear Creek K-8, Blue Heron ES, Belmar School of Integrated Arts, Campbell ES, Bradford K-8 North, Colorow ES, Coal Creek Canyon K-8, Columbine Hills ES, Coronado ES, Devinny ES, Dutch Creek ES, Edgewater ES, Eiber ES, Emory ES, Fairmount ES, Fitzmorris ES, Foothills ES, Foster ES, Fremont ES, Anderson Preschool, Glennon Heights ES, Governor's Ranch ES, Green Gables ES, Green Mountain ES, Hackberry Hill ES, Hutchinson ES, Irwin Preschool, Sheridan Green ES, Kendallvue ES, Kullerstrand ES, Kyffin ES, Lasley ES, Lawrence ES, Leawood ES, Little ES, Lukas ES, Lumberg ES, Maple Grove ES, Meiklejohn ES, Mitchell ES, Molholm ES, Mortenson ES, Mount Carbon ES, Normandy ES, Parr ES, Patterson International School, Pennington ES, Peck ES, Peiffer ES, Powderhorn ES, Red Rocks ES, Rooney Ranch ES, Stott ES, Ryan ES, Secrest ES, Semper ES, Shaffer ES, Shelton ES, Sierra ES, Slater ES, Deane ES, South Lakewood ES, Stober ES, Stevens ES, Swanson ES, Stony Creek ES, Litz Preschool, Thomson ES, Vanderhoof ES, Van Arsdale ES, Ute Meadows ES, Vivian ES, Warder ES, Weber ES, Welchester ES, Westgate ES, Westridge ES, West Woods ES, Wilmore Davis ES, Witt ES, Brady Exploration School, Dennison ES, Manning School, McLain Community HS, Jeffco Open School, Miller Special School, Free Horizon Montessori (Charter), Warren Tech Central, Long View HS, Bell MS, Wayne Carle MS, Carmody MS, Creighton MS, Deer Creek MS, Drake MS, Dunstan MS, Everitt MS, Falcon Bluffs MS, Mandalay MS, Moore MS, Oberon MS, North Arvada MS, Wheat Ridge 5-8, Arvada HS, Bear Creek HS, Chatfield HS, Dakota Ridge HS, Golden HS, Jefferson Jr-Sr HS, Lakewood HS, Pomona HS, Ralston Valley HS, Standley Lake HS, Wheat Ridge HS, Connections Learning Center
H DW Field Improvements 9-HS	Arvada HS, Arvada West HS, Columbine HS, Conifer HS, Dakota Ridge HS, Golden HS, Green Mountain HS, Pomona HS, Standley Lake HS
H DW Fire Sprinklers Replacement 3-ES 1-MS 1-Other	Bradford K-8 North, Rooney Ranch ES, Ryan ES, Van Arsdale ES, Deer Creek MS
H DW Flooring 2020-I 2-ES 2-Other	Fitzmorris ES, Lasley ES, Free Horizon Montessori (Formerly Pleasant View ES), Miller Special School
H DW IT Cameras 2020 24-ES 7-MS 9-HS 16-Other	Allendale ES, Arvada K-8, Bear Creek K-8, Belmar School of Integrated Arts, Bradford K-8 South, Campbell ES, Bradford K-8 North, Coal Creek Canyon K-8, Coronado ES, Elk Creek ES, Fairmount ES, Fremont ES, Glennon Heights ES, Irwin Preschool, Meiklejohn ES, Mitchell ES, Mortenson ES, Ralston ES, Stott ES, Shaffer ES, Shelton ES, Slater ES, South Lakewood ES, Stony Creek ES, Litz Preschool, Vanderhoof ES, Van Arsdale ES, Ute Meadows ES, Welchester ES, West Jefferson ES, West Woods ES, Brady Exploration School, Dennison ES, Manning School, McLain Community HS, Jeffco Open School, Miller Special School, Warren Tech Central, Warren Tech North, Deer Creek MS, Evergreen MS, Everitt MS, Falcon Bluffs MS, Mandalay MS, Oberon MS, North Arvada MS, Alameda Int'l Jr-Sr HS, Arvada HS, Bear Creek HS, Evergreen HS, Jefferson Jr-Sr HS, Pomona HS, Ralston Valley HS, Standley Lake HS, Wheat Ridge HS, Connections Learning Center
H DW LED Lighting - Interior 17-ES 1-Other	Columbine Hills ES, Devinny ES, Fitzmorris ES, Sheridan Green ES, Kullerstrand ES, Lasley ES, Maple Grove ES, Patterson International School, Peck ES, Powderhorn ES, Stott ES, Ryan ES, Secrest ES, Deane ES, Vanderhoof ES, Westgate ES, Westridge ES, Dennison ES
H DW Modular Bldg Removal 2020 3-ES	Campbell ES, Green Gables ES, Peck ES
H DW Paving 2020-I 2-ES 1-MS	Columbine Hills ES, Lawrence ES, Everitt MS
H DW Paving 2020-II 3-ES 1-Other	Bradford K-8 North, Mitchell ES, Ryan ES, Shelton ES
H DW Playgrounds 2020 8-ES 2-Other	Allendale ES, Columbine Hills ES, Sheridan Green ES, Kendallvue ES, Free Horizon Montessori (Formerly Pleasant View ES), Stott ES, Stony Creek ES, Vanderhoof ES, Westridge ES, Miller Special School
H DW Roofing 2020-I 3-ES 1-Other	Green Mountain ES, Lasley ES, Parr ES, Patterson International School
H DW Roofing 2020-II 4-ES 1-MS 1-HS	Kullerstrand ES, Little ES, Swanson ES, Thomson ES, Carmody MS, Evergreen HS
H DW Security Glass 2020-I 11-ES 1-Other	Elk Creek ES, Green Mountain ES, Kyffin ES, Mitchell ES, Peck ES, Secrest ES, Shelton ES, Slater ES, Stevens ES, Thomson ES, Warder ES, Wheat Ridge 5-8
H DW Elevator Upgrades 3-ES 4-MS 3-HS 1-Other	Lawrence ES, Peck ES, Wilmot ES, Carmody MS, Creighton MS, Deer Creek MS, Falcon Bluffs MS, Bear Creek HS, Conifer HS, Dakota Ridge HS, Education Service Center
H DW Flooring 2020-II 4-ES	Allendale ES, Fairmount ES, Thomson ES, West Woods ES

Plan Year: 2019	
Project Description	Project Facilities
H DW FF&E Allocation	
H DW Building Lighting 1-MS	North Arvada MS
H DW Curtain Riggings 8-HS	Alameda Int'l Jr-Sr HS, Arvada West HS, Bear Creek HS, Evergreen HS, Golden HS, Lakewood HS, Pomona HS, Wheat Ridge HS




Plan Year: 2019		
Project Description	Project Facilities	
H DW Field Improvements 1-MS 7-HS	West Jefferson MS, Arvada HS, Chatfield HS, Conifer HS, Dakota Ridge HS, Evergreen HS, Lakewood HS, Ralston Valley HS	
H DW Fire Alarms 1-ES 1-MS 1-HS 1-Other	Red Rocks ES, D'Evelyn Jr-Sr HS, Mandalay MS, 809 Bldg 1 Service Center Bldg 1	
H DW Flooring 12-ES 4-Other	Bergen Meadow ES, Bradford K-8 South, Bradford K-8 North, Eiber ES, Foothills ES, Green Mountain ES, Hutchinson ES, Sheridan Green ES, Kullerstrand ES, Lukas ES, Free Horizon Montessori (Formerly Pleasant View ES), Vivian ES, Welchester ES, Westridge ES, Wilmore Davis ES, Free Horizon Montessori (Charter)	
H DW Gym Divider Curtains 6-MS 1-Other	Manning School, Ken Caryl MS, Carmody MS, Drake MS, Everitt MS, Oberon MS, North Arvada MS	
H DW HVAC 2-MS	Bell MS, Drake MS	
H DW IT Cameras 51-ES 1-HS 2-Other	Adams ES, Blue Heron ES, Bergen Valley ES, Bergen Meadow ES, Colorow ES, Columbine Hills ES, Devinny ES, Dutch Creek ES, Edgewater ES, Fitzmorris ES, Foothills ES, Foster ES, Governor's Ranch ES, Green Gables ES, Green Mountain ES, Hackberry Hill ES, Hutchinson ES, Sheridan Green ES, Kendallvue ES, Kullerstrand ES, Lasley ES, Lawrence ES, Leawood ES, Little ES, Lukas ES, Lumberg ES, Molholm ES, Mount Carbon ES, Normandy ES, Parr ES, Parmalee ES, Patterson International School, Pennington ES, Peck ES, Peiffer ES, Powderhorn ES, Red Rocks ES, Rooney Ranch ES, Ryan ES, Secrest ES, Semper ES, Deane ES, Rose Stein International ES, Stober ES, Swanson ES, Thomson ES, Vivian ES, Warder ES, Westgate ES, Westridge ES, Wilmore Davis ES, Wilmot ES, Free Horizon Montessori (Charter), Columbine HS	
H DW Irrigation 2-ES 1-MS 2-HS	Colorow ES, Deane ES, D'Evelyn Jr-Sr HS, Evergreen MS, Pomona HS	
H DW Modular Bldg Removal 8-ES 1-MS 2-Other	Campbell ES, Fremont ES, Green Gables ES, Peck ES, Peiffer ES, Swanson ES, Stony Creek ES, Westridge ES, Miller Special School, Warren Tech Central, Carmody MS	
H DW Paving 6-ES 1-MS 2-Other	Bradford K-8 South, Bradford K-8 North, Devinny ES, Fitzmorris ES, Hackberry Hill ES, Maple Gro	
H DW Playgrounds 4-ES 4-Other	Belmar School of Integrated Arts, Columbine Hills ES, Patterson International School, Free Horizon Montessori (Formerly Pleasant View ES), Ralston ES, Welchester ES, Wilmore Davis ES, Free Horizon Montessori (Charter)	
H DW Roofing 3-ES 1-HS	Eiber ES, Green Gables ES, Wilmot ES, Lakewood HS	
H DW Security Glass 9-ES	Allendale ES, Devinny ES, Sheridan Green ES, Lawrence ES, Stott ES, Ryan ES, Vanderhoof ES, Westridge ES, Dennison ES	
H DW Site Lighting Belmar School of Integrated Arts, Eiber ES, Foothills ES, Ralston ES, Welchester ES, 4-ES 2-Other Belmar School of Integrated Arts, Eiber ES, Foothills ES, Ralston ES, Welchester ES, Service Center Campus		



21M Capital Program 2021-22

Program Dollar Value by Phase



Project Phase	Project Count	Dollar Value
0-Not Started	1	\$50,700
1-Design	9	\$1,559,890
2-Bid-Award	2	\$368,755
3-Construction	6	\$308,568
4-Close Out	3	\$445,472
5-Complete	0	\$0
6-On Hold	0	\$0
7-Contingency	1	\$5,058,530
Totals	22	\$7,791,915

Program Narrative

The 21M Capital Program represents Fiscal Year 2021 planned projects that are expected to complete in Fiscal Year 2022. These projects are reviewed by the Capital Asset Advisory Committee.

Program Float Report		Finish Date			
Priority	Facility Name	Project ID	Project name	Target	Forecast

Program Contingency (Unallocated)	Forecast Remaining Funds in Projects	Net Remaining Program Funds	
\$5,058,530	\$11,201	\$5,069,731	




21M Capital Program 2021-22 - Project Detail

	Work Prog	gress		
Project Description	Phase	%	Capital Budget	Contributed Funds
21M Alameda HS School Funded Add-Ons	Construction	41%	\$0	\$41,922
21M DW Small Projects 2 Allocation	Not Started	0%	\$50,700	\$0
21M DW Energy Conservation Allocation	Design	5%	\$354,614	\$0
21M DW Planning & Design Allocation	Design	100%	\$139,623	\$0
21M DW Property Disposal Allocation	Design	100%	\$10,000	\$0
21M DW Reservoir Measuring Systems	Design	1%	\$150,000	\$0
21M DW Small Projects 1 Allocation	Design	100%	\$549,514	\$0
21M DW Temp. Bldg. Lease Allocation	Design	100%	\$96,490	\$0
21M DW Utilization Allocation	Design	100%	\$75,000	\$0
21M DW Water Engineering Allocation	Design	100%	\$164,649	\$0
21M Green Mountain HS Corridor Flooring	Design	14%	\$20,000	\$0
21M Alameda Intl Kitchen-Cafeteria Renovation	Bid-Award	10%	\$250,000	\$600,000
21M DW Field Net Systems	Bid-Award	23%	\$118,755	\$0
21M 5th Floor Data Center Improvements	Construction	3%	\$21,245	\$607,100
21M Candelas Regional Trail	Construction	72%	\$216,322	\$0
21M Columbine HS School-Funded Add-On Scope	Construction	73%	\$0	\$255,068
21M Conifer HS FF&E	Construction	1%	\$50,000	\$0
21M Jeffco Open School Playground	Construction	80%	\$21,000	\$100,800
21M 809 Bldg 1 Security Dispatch System	Close Out	100%	\$144,600	\$49,000
21M D'Evelyn Jr-Sr HS Roofing	Close Out	100%	\$257,512	\$0
21M DW Pilot-HVAC UV Lighting	Close Out	99%	\$43,360	\$0
21M Program Contingency	Contingency	0%	\$5,058,530	\$0



20M Capital Program 2020-21

Program Dollar Value by Phase



Project Phase	Project Count	Dollar Value
0-Not Started	0	\$0
1-Design	0	\$0
2-Bid-Award	0	\$0
3-Construction	3	\$636,996
4-Close Out	5	\$1,325,090
5-Complete	8	\$1,651,104
6-On Hold	0	\$0
7-Contingency	1	\$489,743
Totals	17	\$4,102,933

Program Narrative

The 20M Capital Program 2020 -2021 represents Fiscal Year 2020 planned projects that are expected to complete in Fiscal Year 2021. These projects are reviewed by the Capital Asset Advisory Committee.

Program Float Report			Finish Date	
Priority Facility Name	Project ID	Project name	Target	Forecast

Program Contingency		Forecast Remaining	Net Remaining	
(Unallocated)		Funds in Projects	Program Funds	
	\$489,743	(\$50,413)	\$439,330	




20M Capital Program 2020-21 - Project Detail

Work Progress				
Project Description	Phase	%	Capital Budget	Contributed Funds
20M Alameda Int'l HS Auditorium Renovation	Construction	98%	\$281,335	\$276,498
20M DW Tractor Sheds	Construction	92%	\$222,695	\$0
20M Parmalee ES School Zone Enhancements	Construction	60%	\$132,966	\$0
20M 809 Campus Fabric Storage Shelter	Close Out	100%	\$62,600	\$0
20M Applewood Cottages Offices for EAP	Close Out	100%	\$296,321	\$0
20M D'Evelyn Jr-Sr HS Utilities for Temps	Close Out	100%	\$638,829	\$0
20M DW Planning & Design Allocation	Close Out	100%	\$183,394	\$0
20M DW Small Projects 2 Allocation	Close Out	100%	\$143,945	\$0
20M 581 Conf Place Solar Panel Purchase	Complete	100%	\$320,352	\$0
20M DW Property Disposal Allocation	Complete	0%	\$0	\$0
20M DW Small Projects 1 Allocation	Complete	100%	\$447,355	\$0
20M DW Temp. Bldg. Lease Allocation	Complete	100%	\$96,490	\$0
20M DW Utilization Allocation	Complete	100%	\$121,859	\$0
20M DW Water Engineering Allocation	Complete	100%	\$7,522	\$0
20M Free Horizon Montessori RTU Repair	Complete	100%	\$147,187	\$0
20M Golden HS Chiller Replacement	Complete	100%	\$510,339	\$0
20M Program Contingency	Contingency	0%	\$489,743	\$0



19M Capital Program 2019-2020

Program Dollar Value by Phase



Project Phase	Project Count	Dollar Value
0-Not Started	0	\$0
1-Design	0	\$0
2-Bid-Award	0	\$0
3-Construction	1	\$166,000
4-Close Out	2	\$339,095
5-Complete	28	\$6,134,526
6-On Hold	0	\$0
7-Contingency	1	\$174,139
Totals	32	\$6,813,759

Program Narrative

The 19M Capital Program 2019 -2020 represents Fiscal Year 2019 planned projects that are expected to complete in Fiscal Year 2020. These projects are reviewed by the Capital Asset Advisory Committee.

Program Float Report			Finish Date	
Priority Facility Name	Project ID	Project name	Target	Forecast

Program Contingency	Forecast Remaining	Net Remaining	
(Unallocated)	Funds in Projects	Program Funds	
\$174,139	\$0	\$174,139	



19M Capital Program 2019-2020 - Project Detail

	Work Progress			
Project Description	Phase	%	Capital Budget	Contributed Funds
19M DW FF&E Allocation	Construction	97%	\$166,000	\$56,543
19M DW Energy Conservation Allocation	Close Out	100%	\$233,823	\$0
19M Golden HS School-Based Health Ctr	Close Out	100%	\$105,272	\$0
19M 581 Conference Place Reopening	Complete	100%	\$257,611	\$0
19M 809 Campus Site Lighting	Complete	100%	\$23,714	\$0
19M Arvada HS Entry Improvements	Complete	100%	\$305,963	\$0
19M DW Building Lighting	Complete	100%	\$111,300	\$0
19M DW Carpet Design Only	Complete	100%	\$225,457	\$0
19M DW Central Kitchen Study	Complete	100%	\$153,694	\$0
19M DW Code Compliance Allocation	Complete	100%	\$65,886	\$0
19M DW Fire Alarm	Complete	100%	\$49,004	\$0
19M DW Gym Divider Curtains	Complete	100%	\$46,147	\$0
19M DW Hail Damage Allocation	Complete	100%	\$137,648	\$36,925
19M DW IT Cameras Allocation	Complete	100%	\$33,043	\$0
19M DW Irrigation	Complete	100%	\$28,355	\$0
19M DW Lock Replacement-Phase V Allocation	Complete	100%	\$1,058,452	\$279,687
19M DW Paving	Complete	100%	\$188,362	\$0
19M DW Planning & Design Allocation	Complete	100%	\$6,360	\$0
19M DW Playgrounds	Complete	100%	\$212,830	\$0
19M DW Property Disposal Allocation	Complete	100%	\$24,345	\$0
19M DW Small Projects 1 Allocation	Complete	100%	\$1,482,831	\$0
19M DW Small Projects 2 Allocation	Complete	100%	\$277,627	\$35,000
19M DW Temp. Bldg. Lease Allocation	Complete	100%	\$96,690	\$0
19M DW Turf Fields	Complete	100%	\$36,411	\$0
19M DW Utilization Allocation	Complete	100%	\$603,374	\$0
19M DW Water Engineering Allocation	Complete	100%	\$101,210	\$0
19M Evergreen HS Storm Drain Repair	Complete	100%	\$30,740	\$0
19M Oberon MS Asbestos Abatement	Complete	100%	\$107,081	\$0
19M Ralston Valley HS Roofing	Complete	100%	\$30,168	\$0
19M Summit Ridge MS Replace Boilers	Complete	100%	\$440,225	\$0
19M Windy Peak OELS Waste Water Treatment	Complete	0%	\$0	\$0
19M Program Contingency	Contingency	0%	\$174,139	\$0

Department of Construction Management Program Financial Summary Report



Date: Jul 14, 2021

Progr	am	Р	rogram Contingency (Unallocated)	Forecast Remaining Funds in Projects	Net Remaining Program Funds
H/G	2018 Capital Improvement Plan		\$86,541,071	\$2,284,280	\$88,825,351
21M	21M Mini Program 2021-22		\$5,058,530	\$11,201	\$5,069,731
20M	20M Mini Program 2020-21		\$489,743	(\$50,413)	\$439,330
19M	19M Mini Program 2019-20		\$174,139	\$0	\$174,139
		Total:	\$92,263,483	\$2,245,068	\$94,508,551

Page **1 of 1** Report M_JEFFCO_COS_11